



## **Southampton to Deerfield (SHDF) Transmission Project Weekly Construction Report**

### **Week of March 9, 2026**

#### **Completed activities included:**

- Completed conduit installation activities (Willow Street closed to thru traffic)
- Continued conduit installation activities (North Main Street, north and south of CR 39A)
- Completed splice vault 2 installation activities (North Main Street, south of CR39A, road closure during vault installation)
- Completed splice vault 3 installation activities (North Main Street, north of CR39A, road closure during vault installation)
- Began splice vault 4 installation activities (North Main Street, between Deweil Road and North Sea Mecox Road, road closure during vault installation)
- Began splice vault 5 installation activities (North Sea Mecox Road, road closure between North Main Street and David Whites Lane during vault installation)
- Continued test pitting and surveying activities
- Continued foundation preparations at substation

### **Week of March 16, 2026**

#### **Anticipated activities include:**

- Continue conduit installation activities (North Main Street, north and south of CR 39A)
- Complete splice vault 4 installation activities (North Main Street, between Deweil Road and North Sea Mecox Road, road closure during vault installation)
- Complete splice vault 5 installation activities (North Sea Mecox Road, road closure between Long Springs Road and David Whites Lane during vault installation)
- Begin splice vault 1 installation activities (Willow Street, road closed to thru traffic during vault installation)
- Begin splice vault 6 installation activities (David Whites Lane, between North Sea Mecox Road and Edge of Woods Road, road closure during vault installation)
- Continue test pitting and surveying activities
- Continue foundation preparations at substation

## **Week of March 23, 2026**

### **Anticipated activities include:**

- Continue conduit installation activities (North Main Street, north and south of CR 39A)
- Complete splice vault 1 installation activities (Willow Street, road closed to thru traffic during vault installation)
- Complete splice vault 6 installation activities (David Whites Lane, between Long Springs Road and Edge of Woods Road, road closure during vault installation)
- Continue test pitting and surveying activities
- Continue foundation preparations at substation

For questions about the SHDF Project, call or text 631-237-7196

Visit [www.Southampton2Deerfield.com](http://www.Southampton2Deerfield.com)

Email: [info@southampton2deerfield.com](mailto:info@southampton2deerfield.com)