



Southampton to Deerfield (SHDF) Transmission Project Weekly Construction Report

Week of January 26, 2026

Completed activities included

- Ongoing mobilization and setup of marshaling yards
- Continued test pitting activities
- Ongoing mobilization and site preparations at substations

Week of February 2, 2026

Anticipated activities include:

- Continued test pitting activities
- Continued site preparations at substations

Week of February 8, 2026

Anticipated activities include:

- Continued test pitting activities
- Begin conduit installation activities (Willow Street)
- Continued site preparations at substations

For questions about the SHDF Project, call or text 631-237-7196

Visit www.Southampton2Deerfield.com

Email: info@southampton2deerfield.com