



Southampton to Deerfield (SHDF) Transmission Project Weekly Construction Report

Week of September 7, 2026

Completed activities include:

- Vault installation activities at splice vaults 3 and 4 (North Main Street)
- Began conduit installation activities (Edge of Woods Road; closed to thru traffic between David Whites Lane and 7 Ponds Towd Road)
 - Test pitting activities Edge of Woods Road.

Week of September 14, 2026

Anticipated activities include:

- Splice vault activities at vaults 2, 3, 6, 7, and 12 (North Main Street, North Sea Mecox Road, Edge of Woods Road, and within Deerfield Substation)
- Continue conduit installation activities (Edge of Woods Road; closed to thru traffic between David Whites Lane and Watermill Towd Road)

Week of September 21, 2026

Anticipated activities include:

- Splice vault activities at vaults 4, 5, 6, and 7 (North Main Street, North Sea Mecox Road, David Whites Lane, and Edge of Woods Road)
- Continue conduit installation activities (Edge of Woods Road; closed to thru traffic between David Whites Lane and Watermill Towd Road)
 - Begin Test Hole activities on Watermill Towd Road.

For questions about SHDF Project, call or text 631-237-7196

Visit www.Southampton2Deerfield.com

Email: info@southampton2deerfield.com