

Southampton to Deerfield (SHDF) Transmission Project Weekly Construction Report

Week of September 21, 2026

Completed activities included:

- Splice vault activities at vaults 5, 6, 7, and 8 (North Sea Mecox Road, David Whites Lane, and Edge of Woods Road)
- Continued conduit installation activities (Edge of Woods Road; closed to thru traffic between David Whites Lane and Watermill Towd Road)

Week of September 28, 2026

Anticipated activities include:

- Vault installation activities at splice vaults 6, and 7 (David Whites Lane and Edge of Woods Road)
 - Splice vault activities at vaults 5 (North Sea Mecox Road)
- Continue conduit installation activities (Edge Of Woods Road; closed to thru traffic between David Whites Lane and 7 Ponds Towd Road)

Week of October 5, 2026

Anticipated activities include:

- Splice vault activities at vaults 5 and 6 (North Sea Mecox Road and David Whites Lane)
- Vault installation activities at splice vaults 7, 8, and 9 (David Whites Lane, Edge of Woods Road)
- Begin conduit installation activities (Edge of Woods Road; closed to thru traffic between 7 Ponds Towd Road and Watermill Towd)

For questions about the SHDF Project, call or text 631-237-7196

Visit www.Southampton2Deerfield.com

Email: info@southampton2deerfield.com