



Southampton to Deerfield (SHDF) Transmission Project Weekly Construction Report

Week of October 12, 2026

Completed activities include:

- Splice vault activities at vaults 6 and 7 (David Whites Lane and Edge of Woods Road)
 - Cable installation activities at splice vaults 7 and 8 (Edge of Woods Road)
- Continue conduit installation activities (Watermill Towd; closed between Edge of Woods Road and Deerfield substation)
- Permanent Restoration activities at North Main Street and North Sea Mecox.

Week of October 19, 2026

Anticipated activities include:

- Splice vault activities at vault 9 (Edge of Woods Road)
- Trench restoration activities (Edge of Woods Road and Watermill Towd Road)
- Cable installation activities at splice vaults 7 and 8 (Edge of Woods Road)

Week of October 26, 2026

Anticipated activities include:

- Test Hole and Conduit Install Activities on Willow St, North Sea Road and Southampton Substation - **Night Work 8 PM- 5 AM**
 - Splice vault activities at vaults 7 and 9 (Edge of Woods Road)
- Cable installation activities at splice vaults 10 and 11 (Edge of Woods Road and Watermill Towd Road)

For questions about the SHDF Project,
call 631-237-7196

Visit www.Southampton2Deerfield.com

Email: info@southampton2deerfield.com